

ITEM 8

BIKEWAYS AND PEDESTRIAN – CIP IMPROVEMENT PROJECTS AND PROGRAMS

UPDATED – SEPTEMBER 26, 2011

PROJECT NAME / PROJECT DESCRIPTION	CIP NO.	INFO/STATUS
HARBORSIDE ELEMENTARY PEDESTRIAN IMPROVEMENT	TF-368	CONSTRUCTION IS SCHEDULED TO START IN NOVEMBER 2011.
LAUDERBACH ELEMENTARY SCHOOL PEDESTRIAN IMPROVEMENT	STM-368	UNDER CONSTRUCTION
THIRD AVENUE STREETScape IMPROVEMENTS	STL-362	SCOPE OF WORK HAS BEEN CHANGED. CONSTRUCTION IS SCHEDULED TO START IN JANUARY 2012.
INDUSTRIAL BLVD. BIKE AND PEDESTRIAN IMPROVEMENTS - PALOMAR TO NAPLES STREETS	STL-361	CONSTRUCTION IS SCHEDULED TO START IN NOVEMBER 2011.
NAPLES STREET ASSESSMENT DISTRICT IMPROVEMENTS	STL-350	CONSTRUCTION IS SCHEDULED TO START IN JANUARY 2012.
BAYSHORE BIKEWAY	STL-337	BIKE PATH IS UNDER CONSTRUCTION. COMPLETION IS EXPECTED IN JANUARY 2012.
“SENIORS, SIDEWALK AND THE CENTENNIAL”	TF-380	ACTIVE COMMUNITY TRANSPORTATION GRANT PROGRAM IN PROGRESS.
STUDENTS TAKING ACTIVE ROUTES TO SCHOOL (STARTS) PROGRAM	TF-381	SAFE ROUTES TO SCHOOL, CAPACITY BUILDING AND PLANNING GRANT PROGRAM IN PROGRESS
NAPLES STREET IMPROVEMENTS BETWEEN BROADWAY AND FIFTH AVENUE	STL-364	PRELIMINARY ENGINEERING IS IN PROGRESS. IMPROVEMENTS ARE ON SOUTH SIDE ONLY.
EAST H STREET BIKELANES NEAR SOUTHWESTERN COLLEGE	STM-369	CONSULTANT HAS PREPARED EXHIBITS FOR PUBLIC MEETINGS. HOA MEETINGS ARE SCHEDULED ON 10/13/11 AND 10/18/11.
ELM AVENUE ASSESSMENT DISTRICT IMPROVEMENTS	STL343	CONSTRUCTION IS SCHEDULED TO START IN FEBRUARY 2012.